

ΑΝΑΦΟΡΑ ΠΡΟΟΔΟΥ

ΕΝΟΤΗΤΑ 1 - ΓΕΝΙΚΕΣ ΠΛΗΡΟΦΟΡΙΕΣ

ΤΙΤΛΟΣ ΠΡΑΞΗΣ	Local assets exploitation for the development of peripheral intercultural cross border capacity	ΚΩΔ.	5052276
ΕΠΙΧΕΙΡΗΣΙΑΚΟ ΠΡΟΓΡΑΜΜΑ	Ελλάδα-Βουλγαρία	ΚΩΔ.	22
ΑΞΟΝΑΣ ΠΡΟΤΕΡΑΙΟΤΗΤΑΣ	A Sustainable and Climate adaptable Cross-Border area	ΚΩΔ.	2
ΠΕΡΙΟΧΗ ΠΑΡΕΜΒΑΣΗΣ	01 02 07 24 094		
ΑΚΡΩΝΥΜΙΟ ΠΡΑΞΗΣ	6c		
Η ΠΡΑΞΗ ΕΧΕΙ ΕΚΤΕΛΕΣΤΕΙ ΠΛΗΡΩΣ;	ΟΧΙ		
ΚΩΔΙΚΟΣ ΣΥΜΒΑΣΗΣ ΧΡΗΜΑΤΟΔΟΤΗΣΗΣ			
ΚΥΡΙΟΣ ΔΙΚΑΙΟΥΧΟΣ (ΕΠΙΚΕΦΑΛΗΣ ΕΤΑΙΡΟΣ)	COMMUNITY CENTER "YANE SANDANSKI - 1928"		
ΧΩΡΑ ΤΟΥ ΚΥΡΙΟΥ ΔΙΚΑΙΟΥΧΟΥ	BULGARIA		

Α/Α ΕΤΑΙΡΟΥ	ΟΝΟΜΑΣΙΑ ΕΤΑΙΡΟΥ (ΠΛΗΡΗΣ ΕΠΩΝΥΜΙΑ)	ΧΩΡΑ	ΣΥΝΟΛΙΚΟΣ ΕΓΚΕΚΡΙΜΕΝΟΣ ΠΡΟΫΠΟΛΟΓΙΣΜΟΣ (ΣΥΜΦΩΝΑ ΜΕ ΤΟ ΤΔΕ)
ΚΔ	COMMUNITY CENTER "YANE SANDANSKI - 1928"	BULGARIA	611.506,00
E2	ΔΗΜΟΣ ΛΑΓΚΑΔΑ	Ελλάδα	673.552,00
E3	ΟΡΓΑΝΙΣΜΟΣ ΜΕΓΑΡΟΥ ΜΟΥΣΙΚΗΣ ΘΕΣΣΑΛΟΝΙΚΗΣ	Ελλάδα	199.920,00
ΣΥΝΟΛΟ:			1.484.978,00

ΝΟΜΙΜΟΣ ΕΚΠΡΟΣΩΠΟΣ	ΌΝΟΜΑ	KALINKA PEYKOVA AGYTANICHEVA		
	ΘΕΣΗ	ΔΙΕΥΘΥΝΤΗΣ		
	ΔΙΕΥΘΥΝΣΗ	DIMO HADZHIDIMOV 442933HADZHIDIMONO		
	ΤΗΛΕΦΩΝΟ	00359 897878866 /	ΦΑΞ	/
	E-MAIL	arnaudova111@gmail.com		
ΥΠΕΥΘΥΝΟΣ ΕΡΓΟΥ	ΌΝΟΜΑ	Gyulfie Parusheva		
	E-MAIL	arnaudova111@gmail.com		
ΟΙΚΟΝΟΜΙΚΟΣ ΥΠΕΥΘΥΝΟΣ	ΌΝΟΜΑ	Iliya Sherbetov		

Σε περίπτωση αλλαγής των στοιχείων επικοινωνίας του νομίμου εκπροσώπου, υπεύθυνου έργου και οικονομικού υπεύθυνου παρακαλείσθε να παράσχετε τα επικαιροποιημένα στοιχεία

ΠΕΡΙΟΔΟΣ ΑΝΑΦΟΡΑΣ ΔΙΑΡΚΕΙΑ ΠΡΑΞΗΣ	ΈΝΑΡΞΗ	01/07/2021	ΛΗΞΗ	31/12/2021	ΔΙΑΡΚΕΙΑ	31,00
	ΈΝΑΡΞΗ	20/11/2019	ΛΗΞΗ	19/06/2022		

ΕΝΟΤΗΤΑ 2 - ΠΕΡΙΛΗΨΗ ΑΝΑΦΟΡΑΣ ΠΡΟΟΔΟΥ

2.1	Περίληψη της προόδου του έργου μέχρι σήμερα
	<p>"The project ""Local assets exploitation for the development of intercultural cross-border capacity"" with acr. RENOVATION is being implemented smoothly by PB1 and PB3 despite some problems and delays that have occurred. Their project activities are executed according to the approved AF and Procurement plan with few exceptions for PB2. The LB has started 2 procedures for verification of costs during this reporting period. They include staff costs, costs for communication and dissemination as well as renovation works. This is to show that outputs and project outcomes have been achieved so far, considering all project activities. 90% of the rehabilitation of the building has been done and paid, which corresponds to the indicator 1 of the current programme call.</p> <p>PB3 has completed the deliverable ""Opera production"" (D.4.3.1), which is the main deliverable and activity of the Thessaloniki Concert Hall under this project. PB2 has met problems concerning the deliverable "Renovation of Selected</p>

	Building" (D.3.2.1), yet due to the reasons mentioned in the following paragraphs. Furthermore, 4 Project meetings have been organized by the partnership, which also proves that the deliverable 1.2.3 has been achieved so far.
2.2	Περίληψη της προόδου του έργου κατά την παρούσα περίοδο αναφοράς
	2 verification procedures were started by the LB during this reporting period. The project website and FB page have been launched. Project promotional material has been produced and approved by the JS. PB3 has completed successfully the "Opera Production". The building of the Community center Yane Sandanski-1928 is almost rehabilitated that will be completed in the next project period. The remaining PB3's are on track. Several problems and delays occurred during the implementation of D.3.2.1 "Renovation of Selected Building" by PB2 that cause the cancellation of the tender procedure as it is described in section 2.3. The 4th PM was organized by PB2 on 6-12-22 in Lagadas. The meeting reaffirmed the established good collaboration among the PBs, which is the greatest project outcome so far. PB3 has contributed to this with sharing its experience and ideas in cultural events management, from which the rest of the PBs who attended the Opera "Don Giovanni" gained valuable insights and ideas for the cultural events that they will be organized during the next period.
2.3	Αναλυτική περιγραφή των υλοποιηθέντων παραδοτέων, εκροών και αποτελεσμάτων κατά τη διάρκεια της τρέχουσας περιόδου με αναφορά ανά πακέτο εργασιών και συμμετοχή των δικαιούχων.
	For PB1 deliverables D1.1.2 are in force since January 2020 and they have been included in the next procedure for verification of expenditures that was started in the end of July. D2.1.1. and D2.1.2 deliverables are completed. The tab including information about the project on the website of the Municipality of Hadzhidimovo has been added. Information about the 4th PM was included. The Logo has been produced. The slogan was produced as well as project promotional materials. D3.1.1 regarding both deliverables construction and supervision are on track and currently 90% of the outputs are achieved. Both deliverables that remain are 2.1.4 and it will be achieved during the next reporting period. Several problems and delays occurred during the implementation of D.3.2.1 "Renovation of Selected Building" by PB2. In particular, after the revision of tender documents due to Law 4412/2016 amendment and the pretender check by the MA, the call was announced on 27-09-2021. However, a preliminary appeal was lodged against the tender, resulting in the suspension of the tender procedure. The appeal was examined on 22/11/2022 by the competent Authority and its decision resulted in the cancellation of the tender. Now, the PB2 has to revise the technical specification and re-announce the call. The 4th PM was organized by PB2 on 6-12-22 in Lagadas. The meeting reaffirmed the established good collaboration among the PBs, which is the greatest project outcome so far. PB3 has contributed to this with sharing its experience and ideas in cultural events management, from which the rest of the PBs who attended the Opera "Don Giovanni" gained valuable insights and ideas for the cultural events that they will be organized during the next period. In addition, a press release was produced and published by PB2. PB3 completed successfully the deliverable "Opera Done Giovanni production" (D.4.3.1). In particular, four performances took place, on 29/11, 1,3 & 5/12 that were attended by almost 20.000 people. Opera is the main output of PB3 in the frame of Renovation project and it has been successfully achieved during this reporting period. The rest partners attended the opera and gained ideas and experience in the cultural event management and transferred know-how into their organizations. In addition, PB2 has selected the FLC in order to start the procedure of verification of expenditures.
2.4	Επόμενα βήματα για την υλοποίηση του έργου
	LB will start execution of the PR campaign and organization of the final cultural event in the Municipality of Hadzhidimovo. The reconstruction of the Community center "Yane Sandanski-1928" will be finished. PB2 will re-announced the international call for tender for renovation of cultural building. The assignment of the contract to the awarded subcontractor is expected to be completed not earlier than two months later. In addition, PB2 has to organize the cultural festival in lagadas. Finally, the verification of the expenditures made so far will be completed. PB3 will complete the verification of the expenditures that has been started.
2.5	Προβλήματα που προέκυψαν και προτεινόμενες λύσεις
	The main problem occurred in the project's implementation was the cancellation of the tender for D.3.2.1 "Renovation of Selected Building" due the appeal was lodged against the tender. In order this problem to be confronted the technical specification has to be revised and the tender to be republished. PB2 has put on track the necessary activities in order to accelerate the procedure.
2.6	Αλλαγές στην Υλοποίηση
	Considering the delays on the international public procurement for the "Renovation of the cultural building" by PB2 and the time needed to be completed as well as the time needed for the delivery and installation of the audiovisual and fire fighting equipment in the cultural building and the organization of cultural festival, a request for an extra project's duration prolongation may be needed.

ΕΝΟΤΗΤΑ 3 - ΔΕΙΚΤΕΣ

ΕΠΙΧΕΙΡΗΣΙΑΚΟ ΠΡΟΓΡΑΜΜΑ : 22 - Ελλάδα-Βουλγαρία

ΑΞΟΝΑΣ ΠΡΟΤΕΡΑΙΟΤΗΤΑΣ: 2 - A Sustainable and Climate adaptable Cross-Border area

ΕΠΕΝΔΥΤΙΚΗ ΠΡΟΤΕΡΑΙΟΤΗΤΑ : 6c - Διατήρηση, προστασία, προώθηση και ανάπτυξη της φυσικής και πολιτιστικής κληρονομιάς

ΘΕΜΑΤΙΚΟΣ ΣΤΟΧΟΣ : 06 - Διαφύλαξη και προστασία του περιβάλλοντος και προώθηση της αποδοτικότητας των πόρων

ΕΙΔΙΚΟΣ ΣΤΟΧΟΣ:

3.1 Δείκτες Εκροών

ΚΩΔ. ΔΕΙΚΤΗ	ΟΝΟΜΑΣΙΑ ΔΕΙΚΤΗ	ΜΟΝΑΔΑ ΜΕΤΡΗΣΗΣ	ΤΙΜΗ ΣΤΟΧΟΣ (σύμφωνα με το εγκεκριμένο ΤΔΕ)	ΕΠΙΤΕΥΧΘΕΙΣΑ ΤΙΜΗ (τρέχουσας περιόδου)	ΣΥΝΟΛΙΚΗ ΕΠΙΤΕΥΞΗ ΣΥΜΠΕΡΙΛΑΜΒΑΝΟ ΜΕΝΗΣ ΤΗΣ ΤΡΕΧΟΥΣΑΣ ΠΕΡΙΟΔΟΥ
-------------	-----------------	-----------------	---	--	---

CO09	Αειφόρος Τουρισμός: Αύξηση του αναμενόμενου αριθμού επισκέψεων σε ενισχυόμενες τοποθεσίες πολιτιστικής και φυσικής κληρονομιάς και πόλους έλξης επισκεπτών	Αριθμός επισκέψεων κατ'έτος	200,00	0,00	0,00
O0202	Number of cultural and/or natural assets rehabilitated/protected	Αριθμός	1,00	0,00	0,00

Γ. ΕΠΑΛΗΘΕΥΣΗ ΤΗΣ ΠΡΟΟΔΟΥ ΕΠΙΤΕΥΞΗΣ ΔΕΙΚΤΩΝ ΠΡΑΞΗΣ ΑΠΟ ΔΑ/ΚΓ	
Επιβεβαίωση τιμής δεικτών	ΝΑΙ
Σχόλια / Παρατηρήσεις : Achievement of Indicator targets will be reported with the project finalization	

ΕΝΟΤΗΤΑ 4 - ΧΡΗΜΑΤΟΟΙΚΟΝΟΜΙΚΑ ΣΤΟΙΧΕΙΑ

4.1	Υλοποίηση Ενεργειών								
1	2	3	4	5	6	7	8	9	10
Α/Α Δικαιούχου	ΠΕ	Α/Α Παραδοτέου	Τίτλος Παραδοτέου	Εγκεκριμένος Προϋπολογισμός	Συμβασιопоιημένος Προϋπολογισμός	Πληρωμές κατά την τρέχουσα περίοδο αναφοράς	ΣΥΝΟΛΟ Δαπανών που εξοφλήθηκαν συμπεριλαμβανομένης αυτής της περιόδου αναφοράς	Επαληθευμένες δαπάνες κατά την τρέχουσα περίοδο αναφοράς	ΣΥΝΟΛΟ Επαληθευμένων Δαπανών συμπεριλαμβανομένης αυτής της περιόδου αναφοράς
ΚΔ	1	Παραδοτέο.1.1.2	Management, administration and reporting procedure	27.400,00	27.400,00	6.780,00	24.127,63	19.476,42	19.476,42
		Παραδοτέο.1.1.3	Steering committee meetings	1.356,00	1.356,00	300,00	300,00	0,00	0,00
	2	Παραδοτέο.2.1.1	Project communication plan, logo and slogan in English	5.720,00	5.720,00	4.339,43	5.720,00	0,00	0,00
		Παραδοτέο.2.1.2	Project Website, Web and Social Media Publicity	1.000,00	1.000,00	1.000,00	1.000,00	0,00	0,00
		Παραδοτέο.2.1.3	Press Conferences, Press Releases, Project Brochures and Leaflets in English and Local Languages	20.150,00	20.150,00	0,00	0,00	0,00	0,00
		Παραδοτέο.2.1.4	Final public event	5.000,00	5.000,00	0,00	0,00	0,00	0,00
	3	Παραδοτέο.3.1.1	Supervision, Renovation of selected building	550.880,00	550.880,00	63.032,00	257.229,97	175.319,97	175.319,97
Ε2	1	Παραδοτέο.1.2.2	Management, Administration and Reporting procedures	31.000,00	29.760,00	5.952,00	11.904,00	0,00	0,00
		Παραδοτέο.1.2.3	Steering Committee Meetings	3.596,00	2.232,00	1.178,00	1.502,80	0,00	0,00

		Παραδοτέο.1.2.4	External Auditing of Project's Expenses	8.000,00	0,00	0,00	0,00	0,00	0,00
	2	Παραδοτέο.2.2.3	Press Conferences, Press Releases, Project Brochures and Leaflets in English and Local Languages	3.000,00	0,00	0,00	1.178,00	0,00	0,00
		Παραδοτέο.2.2.4	Final public event	16.010,00	8.556,00	0,00	0,00	0,00	0,00
	3	Παραδοτέο.3.2.1	Equipment of selected building	583.000,00	0,00	0,00	0,00	0,00	0,00
	4	Παραδοτέο.4.2.2	Organization of a Cultural festival in Lagkadas	28.946,00	16.988,00	0,00	0,00	0,00	0,00
Ε3	1	Παραδοτέο.1.3.2	Management, Administration and Reporting procedures	10.000,00	10.000,00	4.000,00	10.000,00	0,00	0,00
		Παραδοτέο.1.3.3	Steering Committee Meetings	1.620,00	1.620,00	377,70	755,40	0,00	0,00
		Παραδοτέο.1.3.4	External Auditing of Project's Expenses	2.000,00	0,00	0,00	0,00	0,00	0,00
	2	Παραδοτέο.2.3.4	Final public event	1.800,00	1.800,00	0,00	0,00	0,00	0,00
	4	Παραδοτέο.4.3.1	Opera production	184.500,00	179.500,00	107.700,00	107.700,00	0,00	0,00
ΣΥΝΟΛΟ:				1.484.978,00	861.962,00	194.659,13	421.417,80	194.796,39	194.796,39

4.2	Επαληθευμένες και Πληρωμένες Δαπάνες κατά Δικαιούχο								
1	2	3	4	5	6	7	8	9=5/8	10=7/8
Αρ. Εταίρου	Επωνυμία Φορέα (πλήρες όνομα)	Χώρα	Πληρωμές κατά την	ΣΥΝΟΛΟ Δαπανών που	Επαληθευμένες δαπάνες κατά	ΣΥΝΟΛΟ επαληθευμένων	ΣΥΝΟΛΟ Εγκεκριμένων	Ποσοστό (%)	Ποσοστό (%)

			τρέχουσα περίοδο αναφοράς	εξοφλήθηκαν συμπεριλαμ- βανομένης αυτής της περιόδου αναφοράς	την τρέχουσα περίοδο αναφοράς	Δαπανών συμπεριλαμ- βανομένης αυτής της περιόδου αναφοράς	Προϋπολογισμού σύμφωνα με το Τεχνικό Δελτίο Έργου		
ΚΔ	COMMUNITY CENTER "YANE SANDANSKI - 1928"	BULGARI A	75.451,43	288.377,60	194.796,39	194.796,39	611.506,00	47,16%	31,86%
E2	ΔΗΜΟΣ ΛΑΓΚΑΔΑ	Ελλάδα	7.130,00	14.584,80	0,00	0,00	673.552,00	2,17%	0,00%
E3	ΟΡΓΑΝΙΣΜΟΣ ΜΕΓΑΡΟΥ ΜΟΥΣΙΚΗΣ ΘΕΣΣΑΛΟΝΙΚΗΣ	Ελλάδα	112.077,70	118.455,40	0,00	0,00	199.920,00	59,25%	0,00%
ΣΥΝΟΛΟ ΓΙΑ ΌΛΟΥΣ ΤΟΥΣ ΔΙΚΑΙΟΥΧΟΥΣ:			194.659,13	421.417,80	194.796,39	194.796,39	1.484.978,00		

4.3	Αποκλίσεις από τον αρχικό Σχεδιασμό

ΕΝΟΤΗΤΑ 5 - ΔΗΜΟΣΙΟΤΗΤΑ

Αναφέρατε τα μέτρα δημοσιότητας ή /και μέτρα διάχυσης πληροφόρησης που έχουν υλοποιηθεί σύμφωνα με το εγκεκριμένο Τεχνικό Δελτίο Έργου καθώς και τυχόν πρόσθετες ενέργειες.
Έχουν τηρηθεί οι απαιτήσεις των Διαρθρωτικών Ταμείων ως προς τα μέτρα δημοσιότητας και πληροφόρησης; Εάν ναι, παρακαλείσθε να παράσχετε λεπτομέρειες και σχετικές αποδείξεις μαζί με την Αναφορά Προόδου (πχ αναφορές στα Μέσα Ενημέρωσης, άρθρα, άλμπουμ κλπ). Εάν όχι, παρακαλείσθε να δώσετε μία εξήγηση.

ΝΑΙ / ΌΧΙ**ΛΕΠΤΟΜΕΡΕΙΕΣ / ΕΞΗΓΗΣΗ**

ΝΑΙ

We attach the project brochures, communication plan

ΗΜ/ΝΙΑ ΥΠΟΒΟΛΗΣ

21/01/2022

ΗΜ/ΝΙΑ ΕΓΚΡΙΣΗΣ

24/01/2022