

## ΑΝΑΦΟΡΑ ΠΡΟΟΔΟΥ

### ΕΝΟΤΗΤΑ 1 - ΓΕΝΙΚΕΣ ΠΛΗΡΟΦΟΡΙΕΣ

ΤΙΤΛΟΣ ΠΡΑΞΗΣ	Local assets exploitation for the development of peripheral intercultural cross border capacity	ΚΩΔ.	5052276
ΕΠΙΧΕΙΡΗΣΙΑΚΟ ΠΡΟΓΡΑΜΜΑ	Ελλάδα-Βουλγαρία	ΚΩΔ.	22
ΑΞΟΝΑΣ ΠΡΟΤΕΡΑΙΟΤΗΤΑΣ	A Sustainable and Climate adaptable Cross-Border area	ΚΩΔ.	2
ΠΕΡΙΟΧΗ ΠΑΡΕΜΒΑΣΗΣ	01 02 07 24 094		
ΑΚΡΩΝΥΜΙΟ ΠΡΑΞΗΣ	6c		
Η ΠΡΑΞΗ ΕΧΕΙ ΕΚΤΕΛΕΣΤΕΙ ΠΛΗΡΩΣ;	ΟΧΙ		
ΚΩΔΙΚΟΣ ΣΥΜΒΑΣΗΣ ΧΡΗΜΑΤΟΔΟΤΗΣΗΣ	9135		
ΚΥΡΙΟΣ ΔΙΚΑΙΟΥΧΟΣ (ΕΠΙΚΕΦΑΛΗΣ ΕΤΑΙΡΟΣ)	COMMUNITY CENTER "YANE SANDANSKI - 1928"		
ΧΩΡΑ ΤΟΥ ΚΥΡΙΟΥ ΔΙΚΑΙΟΥΧΟΥ	BULGARIA		

Α/Α ΕΤΑΙΡΟΥ	ΟΝΟΜΑΣΙΑ ΕΤΑΙΡΟΥ (ΠΛΗΡΗΣ ΕΠΩΝΥΜΙΑ)	ΧΩΡΑ	ΣΥΝΟΛΙΚΟΣ ΕΓΚΕΚΡΙΜΕΝΟΣ ΠΡΟΫΠΟΛΟΓΙΣΜΟΣ (ΣΥΜΦΩΝΑ ΜΕ ΤΟ ΤΔΕ)
ΚΔ	COMMUNITY CENTER "YANE SANDANSKI - 1928"	BULGARIA	611.506,00
E2	ΔΗΜΟΣ ΛΑΓΚΑΔΑ	Ελλάδα	673.552,00
E3	ΟΡΓΑΝΙΣΜΟΣ ΜΕΓΑΡΟΥ ΜΟΥΣΙΚΗΣ ΘΕΣΣΑΛΟΝΙΚΗΣ	Ελλάδα	199.920,00
<b>ΣΥΝΟΛΟ:</b>			<b>1.484.978,00</b>

ΝΟΜΙΜΟΣ ΕΚΠΡΟΣΩΠΟΣ	ΌΝΟΜΑ	KALINKA PEYKOVA AGYTANICHEVA		
	ΘΕΣΗ	ΔΙΕΥΘΥΝΤΗΣ		
	ΔΙΕΥΘΥΝΣΗ	DIMO HADZHIDIMOV 442933HADZHIDIMONO		
	ΤΗΛΕΦΩΝΟ	00359 897878866 /	ΦΑΞ	/
	E-MAIL	arnaudova111@gmail.com		
ΥΠΕΥΘΥΝΟΣ ΕΡΓΟΥ	ΌΝΟΜΑ	Gyulfie Parusheva		
	E-MAIL	arnaudova111@gmail.com		
ΟΙΚΟΝΟΜΙΚΟΣ ΥΠΕΥΘΥΝΟΣ	ΌΝΟΜΑ	Iliya Sherbetov		

Σε περίπτωση αλλαγής των στοιχείων επικοινωνίας του νομίμου εκπροσώπου, υπεύθυνου έργου και οικονομικού υπεύθυνου παρακαλείσθε να παράσχετε τα επικαιροποιημένα στοιχεία

<b>ΠΕΡΙΟΔΟΣ ΑΝΑΦΟΡΑΣ ΔΙΑΡΚΕΙΑ ΠΡΑΞΗΣ</b>	<b>ΈΝΑΡΞΗ</b>	01/07/2020	<b>ΛΗΞΗ</b>	31/12/2020	<b>ΔΙΑΡΚΕΙΑ</b>	24,00
	<b>ΈΝΑΡΞΗ</b>	20/11/2019	<b>ΛΗΞΗ</b>	19/11/2021		

### ΕΝΟΤΗΤΑ 2 - ΠΕΡΙΛΗΨΗ ΑΝΑΦΟΡΑΣ ΠΡΟΟΔΟΥ

<b>2.1</b>	<b>Περίληψη της προόδου του έργου μέχρι σήμερα</b>
	The project has achieved several outputs so far related to the WP embedded in the approved AF. WP1 concerning staff assignments by PB1 is performed well and the staff costs are included in the 1st level control procedure that has been carried out in December. WP2 including project's communication and dissemination activities is also performed well. The logo (D.2.1.1) has been produced and the website page (D.2.1.2) on the Municipality of Hadzhidimovo site is almost ready. The first project meetin was organized by PB1 in hadjdimovo and the second Project meeting by PB2 and it took place online. Regarding the cooperation the partners have made an invaluable output, making a strong collaboration tie even the communication has been embarrassed by the Covid-19 pandemic and the impossibility to meet in-person. There is significant progress in the performance of WP3 for PB1, whereas the renovation of the Community center "Yane Sandanski-1928" is almost finished, which corresponds to the indicator O0202 (Number of cultural and/or natural assets

	rehabilitated/protected) that has been embedded in the project. There is a delay in the call of tenders for the renovation of cultural center of Lagadas (D.3.2.1) by PB2 and for the Organization of the Opera (D.4.3.1) , but it they will be announced within February.
<b>2.2</b>	<b>Περίληψη της προόδου του έργου κατά την παρούσα περίοδο αναφοράς</b>
	The procedure for the first level control was carried out in December by PB1. Second Project meeting was organized by PB2 on 13th of November online due to Covid-19 pandemic situation. The meeting reaffirmed the established good collaboration among the project partners, which is the greatest project outcome so far. The building of the Community center Yane Sandanski-1928 is almost rehabilitated by PB1, which corresponds to the indicator 00202 embedded in the project. It will be finished during the next reporting period. The main dissemination activities are being performed by PB1. It has to be mentioned that one more building in lagadas will be rehabilitated, thus the final value of the indicator will be 2 instead of 1 predicted in the AF. Pb2 and Pb3 has almost completed the Documents of the call of tenders for the renovation of the cultural building and the organization of opera, respectively. The organization of the final event which relates to the indicator CO09 (Increase in expected number of visits to supported sites of cultural and natural heritage and attraction) is on track for PB3 and it will be finished during the next reporting period.
<b>2.3</b>	<b>Αναλυτική περιγραφή των υλοποιηθέντων παραδοτέων, εκροών και αποτελεσμάτων κατά τη διάρκεια της τρέχουσας περιόδου με αναφορά ανά πακέτο εργασιών και συμμετοχή των δικαιούχων.</b>
	All tender procedures for PB1 have been signed during this reporting period. D1.1.2 are in force since January and they are included in the first level control procedure that has been carried out for PB1's costs. D2.1.1. and D2.1.2 (WP2) concerning project's dissemination and communication activities are almost finalized. They will be achieved during the next reporting period. D3.1.1 including both deliverables construction and supervision are also included in the first level control costs. PB2 has contributed to the completion of the 2nd Progress report sent by the LB to the JS (D.1.2.2). It organized the 2nd progress teleconference meeting on 13 November 2020 and has prepared a press release that has been published and its website ( <a href="https://www.lagadas.gr/index.php/2020-01-06-21-52-19/deltia-typou/722-renovation">https://www.lagadas.gr/index.php/2020-01-06-21-52-19/deltia-typou/722-renovation</a> ). Regarding the preparation of the call of tenders for the Renovation of cultural center of Sochos village (D.3.2.1), its technical specifications and the respective budget were prepared and delivered. In particular, the technical specification of the procurement and installation of audio visual and firefighting equipment has delivered at the beginning of December. A delay has occurred for the approval of firefighting equipment specifications by the competent authority. The other documents of the tender were also prepared by PB2 and when the approval for firefighting equipment will be taken, they will be forwarded to the MA, before the end of January 2021. PB3 has contributed to the completion of the 2nd Progress report sent by the LB to the JS (D.13.2). PB3 has participated in the 2nd project teleconference meeting organized on 13 of November 2020. In addition, it has almost completed the tender documents for the Opera organization (D.4.3.1.) and will be sent for pretender check until the end of January 2021.
<b>2.4</b>	<b>Επόμενα βήματα για την υλοποίηση του έργου</b>
	The renovation of the Community center by PB1 will finish on time and according to the STPP (WP3). The website of the project will be launched in a week (WP2). The 3rd project meeting will be organized by LB in March or April (at latest) 2021 on site or online depending on the Covid-19 situation (D.1.1.3) Second verification procedure for PB1 will be carried out before the next reporting period, including staff costs, costs for dissemination and communication (it will be the main focus on the project during the next trimester).  PB2 will launch the tender for the cultural center renovation (D.3.2.1) within February. The contract is expected to be signed by the end of May. The Production & performance of a symphony with 6 instruments (D.4.2.1) will be assigned by the end of March. Finally, the contract with the first level controller (D.1.2.4) will be signed and the 1st verification will be completed before the end of June.  The tender documents for the Opera, "Don Jovani", organization (D.4.3.1.) are almost ready and will be sent by PB3 for pretender check to the programme MA before the end of January. The call will be published just after their approval. The respective contract with the awarded subcontractor is expected to be signed until the end of April. Afterwards, the Opera will start to be organized by the subcontractor. The contract with the first level controller will be signed and the 1st verification will be completed before the end of June.
<b>2.5</b>	<b>Προβλήματα που προέκυψαν και προτεινόμενες λύσεις</b>
	The COVID-19 Pandemic caused some delays with launching some of the procurements for PB2 and PB3, but they have been managed successfully by the Project Management Team and now everything is on track and will be finished according to the approved STPP. In addition, the main problem occurred was the time consuming bureaucratic procedure for the assignment of the Technical specifications of the renovation of the cultural building of Municipality of Lagadas by PB2 resulted in the delay of their final delivery. However, it can be assured that finally the tender will be published in February.
<b>2.6</b>	<b>Αλλαγές στην Υλοποίηση</b>

### ΕΝΟΤΗΤΑ 3 - ΔΕΙΚΤΕΣ

ΕΠΙΧΕΙΡΗΣΙΑΚΟ ΠΡΟΓΡΑΜΜΑ : 22 - Ελλάδα-Βουλγαρία

ΑΞΟΝΑΣ ΠΡΟΤΕΡΑΙΟΤΗΤΑΣ: 2 - A Sustainable and Climate adaptable Cross-Border area

ΕΠΕΝΔΥΤΙΚΗ ΠΡΟΤΕΡΑΙΟΤΗΤΑ : 6c - Διατήρηση, προστασία, προώθηση και ανάπτυξη της φυσικής και πολιτιστικής κληρονομιάς

ΘΕΜΑΤΙΚΟΣ ΣΤΟΧΟΣ : 06 - Διαφύλαξη και προστασία του περιβάλλοντος και προώθηση της αποδοτικότητας των πόρων

ΕΙΔΙΚΟΣ ΣΤΟΧΟΣ:

### 3.1 Δείκτες Εκροών

ΚΩΔ. ΔΕΙΚΤΗ	ΟΝΟΜΑΣΙΑ ΔΕΙΚΤΗ	ΜΟΝΑΔΑ ΜΕΤΡΗΣΗΣ	ΤΙΜΗ ΣΤΟΧΟΣ (σύμφωνα με το εγκεκριμένο ΤΔΕ)	ΕΠΙΤΕΥΧΘΕΙΣΑ ΤΙΜΗ (τρέχουσας περιόδου)	ΣΥΝΟΛΙΚΗ ΕΠΙΤΕΥΞΗ ΣΥΜΠΕΡΙΛΑΜΒΑΝΟ ΜΕΝΗΣ ΤΗΣ ΤΡΕΧΟΥΣΑΣ ΠΕΡΙΟΔΟΥ
O0202	Number of cultural and/or natural assets rehabilitated/protected	Αριθμός	1,00	0,00	0,00
CO09	Αειφόρος Τουρισμός: Αύξηση του αναμενόμενου αριθμού επισκέψεων σε ενισχυόμενες τοποθεσίες πολιτιστικής και φυσικής κληρονομιάς και πόλους έλξης επισκεπτών	Αριθμός επισκέψεων κατ'έτος	200,00	0,00	0,00

Γ. ΕΠΑΛΗΘΕΥΣΗ ΤΗΣ ΠΡΟΟΔΟΥ ΕΠΙΤΕΥΞΗΣ ΔΕΙΚΤΩΝ ΠΡΑΞΗΣ ΑΠΟ ΔΑ/ΚΓ	
Επιβεβαίωση τιμής δεικτών	ΝΑΙ
Σχόλια / Παρατηρήσεις :	

**ΕΝΟΤΗΤΑ 4 - ΧΡΗΜΑΤΟΟΙΚΟΝΟΜΙΚΑ ΣΤΟΙΧΕΙΑ**

4.1	Υλοποίηση Ενεργειών								
1	2	3	4	5	6	7	8	9	10
Α/Α Δικαιού χου	ΠΕ	Α/Α Παραδοτέου	Τίτλος Παραδοτέου	Εγκεκριμένος Προϋπολογισμός	Συμβασιολογημένος Προϋπολογισμός	Πληρωμές κατά την τρέχουσα περίοδο αναφοράς	ΣΥΝΟΛΟ Δαπανών που εξοφλήθηκαν συμπεριλαμβανομέ νης αυτής της περιόδου αναφοράς	Επαληθευμένες δαπάνες κατά την τρέχουσα περίοδο αναφοράς	ΣΥΝΟΛΟ Επαληθευμένων Δαπανών συμπεριλαμβανομένης αυτής της περιόδου αναφοράς
ΚΔ	1	Παραδοτέο.1.1.2	Management, administration and reporting procedure	27.400,00	27.400,00	5.374,63	10.567,63	0,00	0,00
		Παραδοτέο.1.1.3	Steering committee meetings	1.356,00	1.356,00	0,00	0,00	0,00	0,00
	2	Παραδοτέο.2.1.1	Project communication plan, logo and slogan in English	5.720,00	5.720,00	1.380,57	1.380,57	0,00	0,00
		Παραδοτέο.2.1.2	Project Website, Web and Social Media Publicity	1.000,00	1.000,00	0,00	0,00	0,00	0,00
		Παραδοτέο.2.1.3	Press Conferences, Press Releases, Project Brochures and Leaflets in English and Local Languages	20.150,00	20.150,00	0,00	0,00	0,00	0,00
		Παραδοτέο.2.1.4	Final public event	5.000,00	5.000,00	0,00	0,00	0,00	0,00
	3	Παραδοτέο.3.1.1	Supervision, Renovation of selected building	550.880,00	546.082,42	194.197,97	194.197,97	0,00	0,00
Ε2	1	Παραδοτέο.1.2.2	Management, Administration and Reporting procedures	31.000,00	29.760,00	0,00	0,00	0,00	0,00
		Παραδοτέο.1.2.3	Steering Committee Meetings	3.596,00	2.146,60	162,20	324,80	0,00	0,00

		Παραδοτέο.1.2.4	External Auditing of Project's Expenses	8.000,00	0,00	0,00	0,00	0,00	0,00
	2	Παραδοτέο.2.2.3	Press Conferences, Press Releases, Project Brochures and Leaflets in English and Local Languages	3.000,00	2.232,00	0,00	0,00	0,00	0,00
		Παραδοτέο.2.2.4	Final public event	16.010,00	0,00	0,00	0,00	0,00	0,00
	3	Παραδοτέο.3.2.1	Equipment of selected building	583.000,00	0,00	0,00	0,00	0,00	0,00
	4	Παραδοτέο.4.2.2	Organization of a Cultural festival in Lagkadas	28.946,00	16.988,00	0,00	0,00	0,00	0,00
Ε3	1	Παραδοτέο.1.3.2	Management, Administration and Reporting procedures	10.000,00	10.000,00	2.000,00	4.000,00	0,00	0,00
		Παραδοτέο.1.3.3	Steering Committee Meetings	1.620,00	377,70	0,00	377,70	0,00	0,00
		Παραδοτέο.1.3.4	External Auditing of Project's Expenses	2.000,00	0,00	0,00	0,00	0,00	0,00
	2	Παραδοτέο.2.3.4	Final public event	1.800,00	1.800,00	0,00	0,00	0,00	0,00
	4	Παραδοτέο.4.3.1	Opera production	184.500,00	0,00	0,00	0,00	0,00	0,00
ΣΥΝΟΛΟ:				1.484.978,00	670.012,72	203.115,37	210.848,67	0,00	0,00

4.2	Επαληθευμένες και Πληρωμένες Δαπάνες κατά Δικαιούχο								
1	2	3	4	5	6	7	8	9=5/8	10=7/8
Αρ. Εταίρου	Επωνυμία Φορέα (πλήρες όνομα)	Χώρα	Πληρωμές κατά την	ΣΥΝΟΛΟ Δαπανών που	Επαληθευμένες δαπάνες κατά	ΣΥΝΟΛΟ επαληθευμένων	ΣΥΝΟΛΟ Εγκεκριμένων	Ποσοστό (%)	Ποσοστό (%)

			τρέχουσα περίοδο αναφοράς	εξοφλήθηκαν συμπεριλαμ- βανομένης αυτής της περιόδου αναφοράς	την τρέχουσα περίοδο αναφοράς	Δαπανών συμπεριλαμ- βανομένης αυτής της περιόδου αναφοράς	Προϋπολογισμού σύμφωνα με το Τεχνικό Δελτίο Έργου		
ΚΔ	COMMUNITY CENTER "YANE SANDANSKI - 1928"	BULGARI A	200.953,17	206.146,17	0,00	0,00	611.506,00	33,71%	0,00%
E2	ΔΗΜΟΣ ΛΑΓΚΑΔΑ	Ελλάδα	162,20	324,80	0,00	0,00	673.552,00	0,05%	0,00%
E3	ΟΡΓΑΝΙΣΜΟΣ ΜΕΓΑΡΟΥ ΜΟΥΣΙΚΗΣ ΘΕΣΣΑΛΟΝΙΚΗΣ	Ελλάδα	2.000,00	4.377,70	0,00	0,00	199.920,00	2,19%	0,00%
<b>ΣΥΝΟΛΟ ΓΙΑ ΌΛΟΥΣ ΤΟΥΣ ΔΙΚΑΙΟΥΧΟΥΣ:</b>			203.115,37	210.848,67	0,00	0,00	1.484.978,00		

<b>4.3</b>	<b>Αποκλίσεις από τον αρχικό Σχεδιασμό</b>

**ΕΝΟΤΗΤΑ 5 - ΔΗΜΟΣΙΟΤΗΤΑ**

Αναφέρατε τα μέτρα δημοσιότητας ή /και μέτρα διάχυσης πληροφόρησης που έχουν υλοποιηθεί σύμφωνα με το εγκεκριμένο Τεχνικό Δελτίο Έργου καθώς και τυχόν πρόσθετες ενέργειες.  
Έχουν τηρηθεί οι απαιτήσεις των Διαρθρωτικών Ταμείων ως προς τα μέτρα δημοσιότητας και πληροφόρησης; Εάν ναι, παρακαλείσθε να παράσχετε λεπτομέρειες και σχετικές αποδείξεις μαζί με την Αναφορά Προόδου (πχ αναφορές στα Μέσα Ενημέρωσης, άρθρα, άλμπουμ κλπ). Εάν όχι, παρακαλείσθε να δώσετε μία εξήγηση.

ΝΑΙ / ΌΧΙ	ΛΕΠΤΟΜΕΡΕΙΕΣ / ΕΞΗΓΗΣΗ
ΝΑΙ	Subcontractor was selected for implementation of the activities Publicity and visualisation during this reporting period. The contract was signed. The public tender procedure was published with requirements of the manual for publicity and visualisation of the Programme. There is information banner on the construction site. The logo of the project was produced. The project facebook page was created. It will be published next week. The website is almost finished. It will also be published until the end of January. PB2 has prepared a press realese ( <a href="https://www.lagadas.gr/index.php/2020-01-06-21-52-19/deltia-typou/722-renovation">https://www.lagadas.gr/index.php/2020-01-06-21-52-19/deltia-typou/722-renovation</a> ) that has been published and its website ( <a href="https://www.lagadas.gr/index.php/2020-01-06-21-52-19/deltia-typou/722-renovation">https://www.lagadas.gr/index.php/2020-01-06-21-52-19/deltia-typou/722-renovation</a> )

ΗΜ/ΝΙΑ ΥΠΟΒΟΛΗΣ	ΗΜ/ΝΙΑ ΕΓΚΡΙΣΗΣ
21/01/2021	21/01/2021